



“শেখ হাসিনার উদ্যোগ - ঘরে ঘরে বিদ্যুৎ”
কোল পাওয়ার জেনারেশন কোম্পানি বাংলাদেশ লিমিটেড (সিপিজিসিবিএল)
Coal Power Generation Company Bangladesh Limited (CPGCBL)
(An Enterprise of Government of the People's Republic of Bangladesh)
“আলোকিত দেশ, যত্নে পরিবেশ”



Memo no: 27.32.0000.008.81.002.17.4241;

Date: 20/09/2022.

WORK COMPLETION CERTIFICATE

01	Procuring Entity Details	
	Name of the Procuring Entity	: Coal Power Generation Company Bangladesh Limited
	Address of the Procuring Entity	: Unique Heights (Level-17), 117, Kazi Nazrul Islam Avenue, Eskaton, Dhaka-1217.
02	Name of Works	: Construction of Embankment/Dyke at South Side (Village Side) of Bangladesh-Singapore 700 MW USC Coal Fired Power Plant Project.
03	Contract No.	: 27.32.0000.008.01.001.17.219; Date. 02/02/2017.
04	Contractor's Legal Title	: Unnayan International
05	Contractor's Contact Details	: Enderson Road, Cox's Bazar.
06	Contractor's Trade License/Enlistment/Registration Details	: Trade License No.- 00144; Issue Date: 10/07/2014, Cox's Bazar Pourashava, Cox's Bazar.
07	Reference to NOA with Date	: 27.32.0000.008.01.001.17.48; Date: 05/01/2017.
08	Original Contract Price as in NOA	: Taka 7,03,00,668.900 (Seven Crore Three Lac Six Hundred Sixty-eight Point Nine-zero-zero) only.
09	Final Contract Price as Executed	: Taka 6,21,85,370.28 (Six Crore Twenty-one Lac Eighty-five Thousand Three Hundred Seventy Point Two-eight) only.
10	Original Contract Period	
	(a) Date of Commencement	: 01/04/2017.
	(b) Date of Completion	: 30/07/2017.
11	Actual Implementation Period	
	(a) Date of Actual Commencement	: 01/04/2017.
	(b) Date of Actual Completion	: 15/06/2021.
12	Days Contract Period Extended	: 1416 Days.
13	Amount of Bonus for Early Completion	: Not Applicable.
14	Amount of LD for Delayed Completion	: Taka 9,05,517.57 (Nine Lac Five Thousand Five Hundred Seventeen Point Five-seven) only.
15	Physical Progress in Percent	: 100 %
16	Financial Progress in Amount	: Taka 6,12,79,852.71 (Six Crore Twelve Lac Seventy-nine Thousand Eight Hundred Fifty-two Point Seven-one) only.
17	Special Note	: Work has been completed by the contractor after several times extension of intended completion date.

Certified that, the Works under the Contract has been executed and completed in all respects in strict compliance with the provisions of the Contract including all plans, designs, drawings, specifications and all modifications thereof as per direction of the Project Manager/Engineer-in Charge. All defects in workmanship and materials reported during construction have been corrected.


20/09/2022

Name and Signature of the Issuing Authority with Designation

Please turn over


Superintendent Engineer (Procurement)
Coal Power Generation Company
Bangladesh Limited

www.cpgcbl.gov.bd

ইউনিক হাইটস, লেভেল-১৭, ১১৭-কাজী নজরুল ইসলাম এভিনিউ, ইস্কাটন গার্ডেন, ঢাকা-১২১৭, ফোনঃ ০২-৯৩৩৮৫২১, ফ্যাক্সঃ ০২-৯৩৪৮৩০৬
Unique Heights (Level-17), 117, Kazi Nazrul Islam Avenue, Eskaton Garden, Dhaka-1217, (Phone: 02-9338521, Fax: 02-9348306)



“শেখ হাসিনার উদ্যোগ - ঘরে ঘরে বিদ্যুৎ”
কোল পাওয়ার জেনারেশন কোম্পানি বাংলাদেশ লিমিটেড (সিপিজিসিবিএল)
Coal Power Generation Company Bangladesh Limited (CPGCBL)
(An Enterprise of Government of the People's Republic of Bangladesh)
“আলোকিত দেশ, যত্নে পরিবেশ”



Details of Works Completed

Contractor: Unnayan International		
No	Major Components of Works	Total Value (Taka)
01	Construction of Embankment/Dyke by Earth Filling	6,21,85,370.28
Total =		6,21,85,370.28

Joint Venture (Not Applicable)

Leading Partner:		
No	Components/Activities (reference drawn to JV Partner Information)	Total Value (Taka)
01		

Co-partner:		
No	Components/Activities (reference drawn to JV Partner Information)	Total Value (Taka)
01		

Name and Signature of the Issuing Authority with Designation


Superintendent Engineer (Procurement)
Coal Power Generation Company
Bangladesh Limited