



“শেখ হাসিনার উদ্যোগ - ঘরে ঘরে বিদ্যুৎ”  
কোল পাওয়ার জেনারেশন কোম্পানি বাংলাদেশ লিমিটেড (সিপিজিসিবিএল)  
Coal Power Generation Company Bangladesh Limited (CPGCBL)  
(An Enterprise of Government of the People's Republic of Bangladesh)  
“আলোকিত দেশ, যত্নে পরিবেশ”



Memo no: 27.32.0000.008.07.007.20.5134;

Date: 01/12/2022.

## WORK COMPLETION CERTIFICATE

01	Procuring Entity Details	
	Name of the Procuring Entity	: Coal Power Generation Company Bangladesh Limited
	Address of the Procuring Entity	: Unique Heights (Level-17), 117, Kazi Nazrul Islam Avenue, Eskaton, Dhaka-1217.
02	Name of Works	: Construction of Embankment at North Side Boundary of Kohelia Power Plant Project.
03	Contract No.	: 27.32.0000.008.01.001.19.544; Date: 03/03/2019.
04	Contractor's Legal Title	: Western Engineering (Pvt.) Ltd.
05	Contractor's Contact Details	: TCB Bhaban, 7th Floor, Kawran Bazar, Dhaka.
06	Contractor's Trade License/ Enlistment/ Registration Details	: Trade License No.- 05-64717; Issue Date: 12/07/2018, Dhaka North City Corporation, Kawran Bazar, Dhaka.
07	Reference to NOA with Date	: 27.32.0000.008.01.001.19.353; Date: 07/02/2019.
08	Original Contract Price as in NOA	: Taka 7,34,55,274.35 (Seven Crore Thirty-four Lac Fifty-five Thousand Two Hundred Seventy-four Point Three-five) only.
09	Final Contract Price as Executed	: Taka 3,91,58,360.23 (Three Crore Ninety-one Lac Fifty-eight Thousand Three Hundred Sixty Point Two-three) only.
10	Original Contract Period	
	(a) Date of Commencement	: 10/03/2019.
	(b) Date of Completion	: 06/09/2019.
11	Actual Implementation Period	
	(a) Date of Actual Commencement	: 10/03/2019.
	(b) Date of Actual Completion	: 30/12/2021.
12	Days Contract Period Extended	: 846 Days.
13	Amount of Bonus for Early Completion	: Not Applicable.
14	Amount of LD for Delayed Completion	: Taka 2,62,522.14 (Two Lac Sixty-two Thousand Five Hundred Twenty-two Point One-four) only.
15	Physical Progress in Percent	: 100 %
16	Financial Progress in Amount	: Taka 3,88,95,838.09 (Three Crore Eighty-eight Lac Ninety-five Thousand Eight Hundred Thirty-eight Point Zero-nine) only.
17	Special Note	: Work has been completed by the contractor after extending the intended completion date several times. Procuring Entity should be cautious during selection process.

Certified that, the Works under the Contract has been executed and completed in all respects in strict compliance with the provisions of the Contract including all plans, designs, drawings, specifications and all modifications thereof as per direction of the Project Manager/Engineer-in Charge. All defects in workmanship and materials reported during construction have been corrected.

Name and Signature of the Issuing Authority with Designation

Superintendent Engineer (Procurement)  
Coal Power Generation Company  
Bangladesh Limited

Please turn over

www.cpgcbl.gov.bd



## Details of Works Completed

Contractor: Western Engineering (Pvt.) Ltd.		
No	Major Components of Works	Total Value (Taka)
01	Construction of Embankment	3,91,58,360.23
Total =		3,91,58,360.23

## Joint Venture (Not Applicable)

Leading Partner:		
No	Components/Activities [reference drawn to JV Partner Information]	Total Value (Taka)
01	N/A	N/A

Co-partner:		
No	Components/Activities [reference drawn to JV Partner Information]	Total Value (Taka)
01	N/A	N/A

Name and Signature of the Issuing Authority with Designation

Superintendent Engineer (Procurement)  
Coal Power Generation Company  
Bangladesh Limited