



Memo no: 27.32.0000.008.81.008.18.1839;

Date: 20/09/2021.

WORK COMPLETION CERTIFICATE

| | | |
|----|--|--|
| 01 | Procuring Entity Details | |
| | Name of the Procuring Entity | : Coal Power Generation Company Bangladesh Limited |
| | Address of the Procuring Entity | : Unique Heights (Level-17), 117, Kazi Nazrul Islam Avenue, Eskaton, Dhaka-1217. |
| 02 | Name of Works | : Construction of Building and Internal Road for Resettlement Purpose at Matarbari 1200 MW Project Area. |
| 03 | Contract No. | : 27.32.0000.008.01.001.17.1595; Date: 13/09/2017. |
| 04 | Contractor's Legal Title | : K.K. Enterprise-Electro Globe JV |
| 05 | Contractor's Contact Details | : BSEC Bhaban (Level-4), 102, Kazi Nazrul Islam Avenue, Kawran Bazar, Dhaka-1215. |
| 06 | Contractor's Trade License/ Enlistment/ Registration Details | : 1. Eletro-Globe: Trade License No.- 03032747; Dhaka North City Corporation, Gulshan-2, Dhaka. 2. K.K. Enterprize: Trade License No.- 244200; Patuakhali Pourashova, Patuakhali. |
| 07 | Reference to NOA with Date | : 27.32.0000.008.01.001.17.1437; Date: 17/08/2017. |
| 08 | Original Contract Price as in NOA | : Taka 7,76,90,820.600 (Seven Crore Seventy-Six Lac Ninety Thousand Eight Hundred Twenty Point Six-zero-zero) only. |
| | Contract Price including Variation | : Taka 8,31,56,033.84 (Eight Crore Thirty-one Lac Fifty-six Thousand Thirty-three Point Eight-four) only. |
| 09 | Final Contract Price as Executed | : Taka 6,58,21,081.00 (Six Crore Fifty-eight Lac Twenty-one Thousand Eighty-one) only. |
| 10 | Original Contract Period | |
| | (a) Date of Commencement | : 21/03/2018. |
| | (b) Date of Completion | : 12/09/2019. |
| 11 | Actual Implementation Period | |
| | (a) Date of Actual Commencement | : 21/03/2018. |
| | (b) Date of Actual Completion | : 15/11/2020. |
| 12 | Days Contract Period Extended | : 430 Days. |
| 13 | Amount of Bonus for Early Completion | : Not Applicable. |
| 14 | Amount of LD for Delayed Completion | : Taka 7,11,298.00 (Seven Lac Eleven Thousand Two Hundred and Ninety-eight) only. |
| 15 | Physical Progress in Percent | : 100 % |
| 16 | Financial Progress in Amount | : Taka 6,51,09,783.00 (Six Crore Fifty-one Lac Nine Thousand Seven Hundred Eighty-three) only. |
| 17 | Special Note | : Work Completed within Extended Time. |

Certified that, the Works under the Contract has been executed and completed in all respects in strict compliance with the provisions of the Contract including all plans, designs, drawings, specifications and all modifications thereof as per direction of the Project Manager/Engineer-in Charge. All defects in workmanship and materials reported during construction have been corrected.

Saifur
20.09.21

Name and Signature of the Issuing Authority with Designation

Saifur

Muhammad Saifur Rahman Please turn over
Superintendent Engineer (Procurement)
Coal Power Generation Company
Bangladesh Limited (CPGCBL)

www.cpgcbl.gov.bd



“শেখ হাসিনার উদ্যোগ - ঘরে ঘরে বিদ্যুৎ”
কোল পাওয়ার জেনারেশন কোম্পানি বাংলাদেশ লিমিটেড (সিপিজিসিবিএল)
Coal Power Generation Company Bangladesh Limited (CPGCBL)
(An Enterprise of Government of the People's Republic of Bangladesh)
“আলোকিত দেশ, যত্নে পরিবেশ”



Details of Works Completed


| Contractor: K.K. Enterprise-Electro Globe JV | | |
|--|--|--------------------|
| No | Major Components of Works | Total Value (Taka) |
| 01 | Civil works including Internal Road, Surface Drain & Apron, Deep Tube well | 5,95,18,756.00 |
| 02 | Plumbing & Sanitary works | 40,42,369.00 |
| 03 | Electrical works | 22,59,956.00 |
| Total = | | 6,58,21,081.00 |

Joint Venture

| Leading Partner: K.K. Enterprise | | |
|----------------------------------|---|--------------------|
| No | Components/Activities [reference drawn to JV Partner Information] | Total Value (Taka) |
| 01 | Percentage Share: 51% | 3,35,68,751.00 |
| Total = | | 3,35,68,751.00 |

| Co-partner: Electro Globe | | |
|---------------------------|---|--------------------|
| No | Components/Activities [reference drawn to JV Partner Information] | Total Value (Taka) |
| 01 | Percentage Share: 49% | 3,22,52,330.00 |
| Total = | | 3,22,52,330.00 |

Name and Signature of the Issuing Authority with Designation


Muhammad Saifur Rahman
Superintendent Engineer (Procurement)
Coal Power Generation Company
Bangladesh Limited (CPGCBL)