



“শেখ হাসিনার উদ্যোগ - ঘরে ঘরে বিদ্যুৎ”
কোল পাওয়ার জেনারেশন কোম্পানি বাংলাদেশ লিমিটেড (সিপিজিসিবিএল)
Coal Power Generation Company Bangladesh Limited (CPGCBL)
(An Enterprise of Government of the People's Republic of Bangladesh)
“আলোকিত দেশ, যত্নে পরিবেশ”

Office Memo no: 27.32.0000.008.03.001.17.1734;

Date: 26-06-2023

COMPLETION CERTIFICATE

01	Client Details	
	(a) Division	: Power Division Ministry of Power, Energy & Mineral Resources
	(b) Circle/Directorate	: Coal Power Generation Company Bangladesh Limited
	(c) Zone/Region	: Corporate Office: Unique Heights (Level-17), 117, Kazi Nazrul Islam Avenue, Eskaton, Dhaka-1217
	(d) Others (specify)	: -
02	Name of Assignment	: Resettlement Assistance (Assessment and Implementation of Compensation Plan for Livelihood & Income-Loss Restoration and Resettlement) of Land Acquisition & Protection and Feasibility Study Project of Bangladesh-Singapore 700 MW USC Coal Fired Power Plant
03	Contract No	: 27.32.0000.008.03.001.17.2108; Dt: 23.11.2017
04	Consultant's Legal Title	: Development Organization of the Rural Poor (DORP)
05	Consultant's Contact Details	: 36/2, East Shewra-Para, Mirpur, Dhaka-1216
06	Consultant's Registration Details	: (a) 682, Date: 02-02-1993 (NGO Affairs Bureau), (b) DHA-02499 (Dept. of Social Service)
07	Reference to LOI to sign Contract with Date	: 27.32.0000.008.03.001.17.1939; Dt: 01.11.2017
08	Original Contract Price	: Taka 1,85,83,332.00 (One Crore Eighty-five Lakh Eighty-three Thousand Three Hundred Thirty-two) only [Contract Price: Tk. 1,23,90,812.00 + Variation Order: Tk. 61,92,520.00]
09	Final Contract Price as Performed	: Taka 1,39,57,695.00 (One Crore Thirty-nine Lakh Fifty-seven Thousand Six Hundred Ninety-five) only
10	Original Contract Period	
	(a) Date of Commencement	: 23-11-2017
	(b) Date of Completion	: 23-05-2019
11	Actual Implementation Period	
	(a) Date of Actual Commencement	: 23-11-2017
	(b) Date of Actual Completion	: 31-05-2022
12	Days/Months Contract Period Extended	: 36 (Thirty-six) Months
13	Special Note (if any)	: Completion date has been extended as per approval from competent authority of CPGCBL. Extension was required as the CPGCBL's compensation was related to the PAP's receipt of payment from DC Office. Besides, delay in Land Owner's submission of appropriate documents in support to their ownership of land, Covid-19 were also the reasons for time extension.

Certified that the Services under the Contract have been performed and completed in all respects in strict compliance with the “Description of Services” including all modifications thereof as per satisfaction of the Client.

Superintendent Engineer (Procurement) (Addl. Charge)
Coal Power Generation Company
Bangladesh Limited

Name and Signature of the Issuing Authority with Designation

please turn over

www.cpgcbl.gov.bd



“শেখ হাসিনার উদ্যোগ - ঘরে ঘরে বিদ্যুৎ”
কোল পাওয়ার জেনারেশন কোম্পানি বাংলাদেশ লিমিটেড (সিপিজিসিবিএল)
Coal Power Generation Company Bangladesh Limited (CPGCBL)
(An Enterprise of Government of the People's Republic of Bangladesh)
“আলোকিত দেশ, যত্নে পরিবেশ”

Details of Services Performed

Consultant: Development Organization of the Rural Poor (DORP)		
No	Major Components of Assignment	Total Value (in Contract Currency)
01	(a) Identification of Project Affected Household (PAHs) & Project Affected Peoples (PAPs); (b) Preparation of Resettlement Action Plan (RAP) including Livelihood & Income Loss Restoration Plan; (c) Implementation of RAP.	Taka 1,39,57,695.00 only
Total:		Taka 1,39,57,695.00 only
In Words: Taka One Crore Thirty-nine Lakh Fifty-seven Thousand Six Hundred Ninety-five only.		

26-6-2023
Superintendent Engineer (Procurement) (Add. Charge)
Coal Power Generation Company
Bangladesh Limited

Name and Signature of the Issuing Authority with Designation